

2004 Bond Referendum Status Report

June, 2008

Project	Design Phase		Construction Phase			Original Budget	Rev. Budget	Comments
	Award Date	Architect	Start Date	Comp Date	Company			
Elizabeth Scott	2/05	BCWH	6/06		Gulf Seaboard	20,000,000	20,860,000	School completed and occupied
Winterpock	2/05	BCWH	6/06		Gulf Seaboard	20,000,000	19,230,000	School complete and occupied
Elizabeth Davis	5/05	RW	10/06		Whittaker	34,000,000	37,835,000	Construction in progress
Tomahawk Creek	5/05	RW	8/06		Kenbridge	34,000,000	39,387,750	School Complete
Clover Hill High (replacement)	2/98	M/BCWH	06/07		Kenbridge	55,000,000	76,238,800	Construction in progress
L. C. Bird High	12/05	RW	11/07		Haley Builders	10,000,000	8,000,000	Construction in progress
Bellwood Elementary	09/07	BCWH				6,000,000		Project under design
Bon Air Elementary	6/05	RRMM	12/07		Loughridge	4,000,000	4,000,000	Construction in progress
Ecoff Elementary	1/06	BCWH	11/07		Gulf Seaboard	4,000,000	4,000,000	Construction in progress
Falling Creek Elementary	6/05	RRMM	12/07		Gulf Seaboard	5,000,000	5,000,000	Construction in progress
Gates Elementary						4,000,000		Design to begin winter 2009
Watkins Elementary						5,000,000		Design to begin winter 2009
Falling Creek Middle	3/07	Moseley				7,000,000		Project under design
Midlothian Middle	12/07	Moseley				9,000,000		Project under design
Robious Middle						7,000,000		Design to begin fall 2008
Salem Church Middle						9,000,000		Design to begin fall 2008
Swift Creek Middle	12/07	BCWH				6,000,000		Project under design
Midlothian High						14,000,000		Design to begin winter 2009